PROJECT MAP

					May					June				July				August					September				October					November			
Location	Wtr	San	Storm	Crew	5/2	5/9	5/16	5/23	5/30	6/6	6/13	6/20	6/27	7/4	7/11	7/18	7/25	8/1	8/8	8/15	8/22	8/29	9/5	9/12	9/19	9/26	10/3	10/10	10/17	10/24	10/31	11/7	11/14	11/21	11/28
Johnston Outfall to Portage			X	1																															
Johnston - Portage to Maple	X		X	1																															
Bingham - Portage to Maple	X	X	X	Burton																															
Portage - Johnston to Glenn	X	X	X	1																															
Portage - Glenn to Kimball	X	X	X	1																															
Portage - Kimball to Brady	X	X	X	1																															
Portage - Bingham to Brady	X	X	X	1																															
Portage - Bingham to Ashmun	X	X	X	1																															
Ashmun - Water to Portage	X	X		1																															
Portage - Johnston to Power Canal	X	X	X	1																															
Bingham - Water to Portage		X		2																															
Magazine - Ridge to Emeline	X	X		2																															
Magazine - Ridge to Gros Cap	X	X		2																															
Maple - Johnston to Power Canal	X	X	X	2																															
****Spruce St - Osborne to Ashmun was deleted from the project by action of the City Commission on 5/9/11																																			
Assumes 2 underground crews with follow-up service, storm, & restoration crews																																			

Typical Street Reconstruction								
Pulverising existing asphalt may be done earlier, as long as the street remains open to	underground utilitys	undercut & sand fill	sewer laterals	water services	sand fill & gravel under curbs	curb & gutter, drives & walks	gravel & fine grade, topsoil & sod	Adjust casting & asphalt paving will follow when the crew & plant comes to town

c2ae
WWW.C2AE.COM
725 Prudden Street
Lansing, MI 48906 - 517.371.1200
123 West Main Street, Suite 200
Gaylord, MI 49735 - 989.732.8131
648 Monroe Avenue NW, Suite 210
Grand Rapids, MI 49503 - 616.454.9414
1211 Ludington Street
Escanaba, MI 49829 - 906.233.9360

CSO CONTROL PROGRAM

PROJECT PHASES C-1 AND C-2

SAULT STE MARIE, MI

2011 SCHEDULE

REVISIONS

SCALE: AS NOTED

PROJ. #: 090154

DATE: 9/14/2009

SHEET

C-006

ISSUED FOR BIDDING

DESIGNED BY: -
CHECKED BY: -
APPROVED BY: -
DWG'S MOD BY: -

WE RECYCLE